GAS SAFETY CERTIFICATE

This form can be used as a Landlord's gas safety certificate

Page 1 of 1 Ser No. 33588

579561

Enter Company Registration Number

Engineer [redacted]

Gas Safe [redacted]

Engie Office Address
UoS Accommodation Unit
14 Eagle Avenue
Sheffield
S10 3QA.

Contract Number UoS
Customer Name ENGIE
Site Address Endcliffe Crescent.
Flocculent GH.
Sheffield
Postcode S10 3EL
Received By Signature

Landlords Details If Different
Name
Address
Postcode
Rented Accommodation YES/NO

App	Landlords appliance Yes/No	Service Inspection Repair	Appliance Details: Location	Type	Model	Serial Number	Burner Manufacturer	Flue Type (OF/RS/FL)
1	YES	SERVICE	FLOCCAM GH PLANT ROOM.	BOILER	BOSCH HEATING QUINTROLL S	132307346670	—	RS
2	YES	SERVICE		BOILER.	BOSCH HEATING QUINTROLL S	150981259030.	—	RS.
3	/	/		/	/	/	/	/
4	/	/		/	/	/	/	/

General Safety Checks	Result	General Safety Checks	Result
Gas booster/compressor operating correctly (Yes /No/NA)	NA.	Flue termination satisfactory (Yes/No/NA)	YES
Is there a current gas installation line diagram at primary meter (Yes/No/NA)	NO	Has a tightness test been carried out from local isolation valve (Yes/No/NA)	YES
Is the meter installation correct (Yes/No)	YES	Is gas pipework electrically bonded (Yes/No)	YES
Gas installation pipework adequately supported (Yes/No)	YES	Are adequate emergency isolation valves fitted (Yes/No)	YES
Gas installation pipework sleeved and sealed as appropriate (Yes/No)	YES	Are emergency valve handles in place and labelled (Yes/No)	YES
Is gas pipework colour coded or identified (Yes/No/NA)	YES	Do valves fall to the correct position (Yes/No)	YES
Is flue system installed in accordance with standards (Yes/No)	YES	Area clear of combustible materials (Yes/No)	YES

Ventilation			
Low level free area cm² ~~or ventilation flow rate l/s/kW~~	Actual 1714	Required (Calculated)	2052
High level free area cm² ~~or ventilation flow rate l/s/kW~~	Actual 2028	Required (Calculated)	1026.
All ventilation grills clear and unobstructed (Yes/No) YES	Fans and/or flue interlocks operating correctly (Yes/No/NA)		NA.

Details of any faults	Remedial Action Taken	Comments and calculations
BOILER HIGH CO, PARTS TO BE REVIED	NEW BOILER	VENTILATION INADEQUATE FOR SUMMER USE.

Appliance Checks	App 1 High	App 1 Low	App 2 High	App 2 Low
Flue flow test satisfactory (Yes/No/NA)	YES	YES	YES	YES
Spillage test satisfactory (Yes/No/NA)	YES	YES	YES	YES
Air/Gas switch operating correctly (Yes/No/NA)	NA	NA	NA	NA
Flame proving devices operating correctly (Yes/No/NA)	YES	YES	YES	YES
Burner lock out time (seconds)	58	58	60	60
Temperature and limit thermostats operating correctly (Yes/No)	YES	YES	YES	YES
Heat net input rating data (kW)	114	NA	114	NA

	App 1 High	App 1 Low	App 2 High	App 2 Low
~~Gas burner pressure (mbar)~~ or heat input kW/h required	114	NA	114	NA.
~~Gas burner pressure (mbar)~~ or heat input kW/h measured	102.5	9.9	118.3	23.6
Gas rating measured (kW/h / NA)	102.5	9.9	118.3	23.6
Air/gas ratio control setting (%/NA)	NA	NA	NA	NA
Net flue gas temperature (gross less ambient) (°C)	54	45	56	51
Oxygen (O_2 %)	5.0	4.8	5.0	5.2
Carbon Monoxide (CO)(ppm)	57	187	67	18.

	App 1 High	App 1 Low	App 2 High	App 2 Low
Carbon Dioxide (CO_2) (%)	9.1	9.1	9.1	9.1
Excess Air (%)	31.5	30.0	31.1	33.2
CO/CO_2 Ratio	0.0006	0.0020	0.0007	0.0002
Gross Efficiency (%)	98.8	99.1	98.	98.9.
CO flue dilution (ppm)	NA	NA	NA	NA.
Standing pressure (mbar)	22.2	22.2	22.2	22.2
Working pressure (mbar)	18.1	20.1	18.0	20.5
Is appliance safe for use (Yes/No)	YES	YES	YES	YES.
Has a warning advice notice been raised (No or Warning notice Ser No or No's)	NO			
Test Instrument	A760 SERV1 0300			
Test Instrument serial number	0300 JQC5390.			

Worksheet No (if used)	2663 91641.
Checked by (office use)	
Entered on database	YES

Declaration of gas safety - I confirm that all of the above work described on this form has been satisfactorily completed in accordance with the current Gas Safety (Installation and use) regulations, standards and procedures.

Date 17/6/20.

Signature [redacted]

...omer, Yellow - Service Centre, Pink - Site, Green - Engineer